

EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads & drainage at Kalperubha layout in ward no 10 Vidyanagapura Sub division.
2	Amount of Work Portion	9, 98, 747.68.
3	Estimated Cost	10.00 Lakhs.
4	Name of contractor	K R IOL.
5	Agreement No.	466 / 21/02/14.
6	No. and date under which work order issued	BB/BTP/BBMP/KRIOL/W.O/466/13-14. Dt - 21/02/14
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	15/05/2014
9	Date of receipt of application in the sub division office	15/05/2014.
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	100 days.
15	Date of recommending time limit applied for	31/08/2014.
16	Whether the original application of the contractor is enclosed.	- No -
17	Balance of work remaining to be done	10.00 Lakhs.
18	Probable time required for completion of remaining work	100 days.
19	Cost of work charged establishment charged on the work after the expiry of original period.	- Nil -
20	Whether notice as per clause of contract has been issued.	- No -
21	Remarks of the AEE and the daily rate of penalty proposed	work was delayed due to conveyer water connection work at site
22	Remarks of the EE with the daily rate of penalty proposed	As recommended by AEE

[Signature]
Assistant Engineer

[Signature]
Executive Engineer
Byatarayanapura Division
Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092

[Signature]
Assistant Executive Engineer
Assistant Executive Engineer
Vidyanagapura Sub Division
BBMP, Bangalore - 97

[Signature]
Chief Engineer
Yelahanka Zone
Bh. Bangalore Mahanagara
Bangalore 92